

(様式1)

大槌町 復興交付金事業計画 令和4年度進捗状況報告 総括表

令和5年3月末時点

(単位:千円)

大槌町 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	173,655	0
	H24	17,808,772	2,235,464
	H25	29,493,585	14,797,952
	H26	19,476,917	10,806,471
	H27	16,416,312	14,527,101
	H28	14,054,775	16,421,596
	H29	9,558,079	18,923,110
	H30	2,663,948	15,303,479
	R1	0	7,369,408
	R2	0	▲ 3,772,637
	R3	0	305,125
	R4	0	▲ 17,528
合計	109,646,043	96,899,541	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	109,646,043	0	97,002,272	12,643,771

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	257,625	52,695
	H24	3,455,802	337,826
	H25	4,602,366	559,314
	H26	3,936,150	1,449,173
	H27	45,000	2,674,978
	H28	12,629	306,358
	H29	494,250	3,333,528
	H30	0	2,017,722
	R1	609,700	668,056
	R2	578,908	514,824
	R3	0	38,323
	R4	0	0
合計	13,992,430	11,952,797	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和4年度事業分まで) A	事業間流用増減額 (令和4年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	97,002,272	109,646,043	0	0	12,643,771
都道府県交付分	11,952,797	13,992,430	▲ 1,931,907	0	107,726
合計	108,955,069	123,638,473	▲ 1,931,907	0	12,751,497

※ 令和4年度までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

大槌町 復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 文部科学省

令和5年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
1	A	-	2	-	1	吉里吉里小学校防災施設整備事業	吉里吉里	町	町	直接	完了	45,040	H24～H25	H23				0	H25年1月設計業務委託契約
														H24	26,268		1,151	25,117	
														H25	3,758			3,758	H25.11月施工契約
														H26			19,222	▲ 19,222	H26.8月完成
														H27				0	
														H28				0	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	30,026	0	20,373	9,653	
														2	A	-	2	-	2
H24	26,268		1,298	24,970															
H25	3,758			3,758	H25.11月施工契約														
H26			24,772	▲ 24,772	H26.9月完成														
H27				0															
H28				0															
H29				0															
H30				0															
R1				0															
R2				0															
R3				0															
R4				0															
累計	30,026	0	26,070	3,956															
3	◆	A	-	2	-	1	スクールバス運行環境整備事業	大槌	町	町	直接	完了	H24～H26						
														H24	12,720			12,720	
														H25				0	H26.2月購入契約
														H26			12,038	▲ 12,038	H26.9月納車
														H27				0	
														H28				0	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	12,720	0	12,038	682	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
4	◆	A	-	2	-	2	被災地児童生徒大会等参加支援事業	町内	町	町	直接	廃止	1,890	H24～H24	H23				0	事業廃止
															H24	1,512			1,512	
															H25			0	0	
															H26				0	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	1,512	0	0	1,512	
5	A	-	4	-	1	埋蔵文化財発掘調査事業	沢山 他	町	町	直接	完了	87,349	H24～R2	H23				0	H24年度5件委託	
														H24	22,500		0	22,500		
														H25	22,500		2,465	20,035	H26年度4件委託	
														H26			4,058	▲ 4,058	試掘件数10件(個人8件、区画整理1件、復興道路1件)	
														H27			12,911	▲ 12,911	試掘件数1件、確認調査3件	
														H28		20,511	11,403	9,108	試掘件数2件	
														H29			12,739	▲ 12,739	整理作業	
														H30			2,170	▲ 2,170	整理作業	
														R1			4,681	▲ 4,681		
														R2			455	▲ 455		
														R3				0		
														R4				0		
														累計	45,000	20,511	50,882	14,629		
43	A	-	4	-	2	遺跡調査事業(震災復興支援)	大槌町	県	県	直接	完了	32,226	H24～H29	H23				0	平成24年5月から25年1月 試掘等調査	
														H24	6,773		3,781	2,992		
														H25	17,395		1,222	16,173	平成25年5月 試掘等調査	
														H26			7,869	▲ 7,869	平成26年4月、27年2月から3月 試掘等調査	
														H27			9,881	▲ 9,881	平成27年4～2月 試掘等	
														H28			570	▲ 570	平成28年6月 現地協議 平成29年2月 現地確認	
														H29			146	▲ 146	平成29年4月～平成30年3月 報告書作成	
														H30				0		
														R1				0		
														R2				0		
														R3				0		
														R4				0		
														累計	24,168	0	23,469	699		
64	A	-	1	-	1	小中一貫教育校(小学校)整備事業	沢山	町	町	直接	廃止	105,403	H24～H26	H23				0	H25年度実施予定	
														H24	49,782			49,782		
														H25	49,782		0	49,782	災害復旧で利用見込みの為、廃止	
														H26				0		
														H27				0		
														H28		▲ 20,511		▲ 20,511		
														H29				0		
														H30				0		
														R1				0		
														R2				0		
														R3				0		
														R4				0		
														累計	99,564	▲ 20,511	0	79,053		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
65	◆	A	-	1	-	1	-	1	小中一貫教育 校(小学校)整 備事業(用地 取得事業)	沢山	町	町	直接	完了	150,679	H24	~	H26	H23			0	H25年度実施予定	
																			H24	27,255		27,255		
																			H25	93,288		44,988	48,300	H25年8月設計・業務委託契約
																			H26			35,702	▲ 35,702	H26.4月完成
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			R1				0	
																			R2				0	
																			R3				0	
																			R4				0	
																			累計	120,543	0	80,690	39,853	
																			66	◆	A	-	2	-
H24	13,113		12,889	224																				
H25				0																				
H26				0																				
H27				0																				
H28				0																				
H29				0																				
H30				0																				
R1				0																				
R2				0																				
R3				0																				
R4				0																				
累計	13,113	0	12,889	224																				
79	◆	A	-	4	-	2	-	1	埋蔵文化財発 掘調査迅速化 事業	(大槌町)	県	県	直接	完了	156	H24	~	H24						
																			H24	124		8	116	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			R1				0	
																			R2				0	
																			R3				0	
																			R4				0	
																			累計	124	0	8	116	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	179,418	0	15,338	164,080	
										H25	173,086	0	47,453	125,633	
										H26	0	0	95,792	▲ 95,792	
										H27	0	0	12,911	▲ 12,911	
										H28	0	0	11,403	▲ 11,403	
										H29	0	0	12,739	▲ 12,739	
										H30	0	0	2,170	▲ 2,170	
										R1	0	0	4,681	▲ 4,681	
										R2	0	0	455	▲ 455	
										R3	0	0	0	0	
										R4	0	0	0	0	
								467,693	市町村交付分 計		352,504	0	202,942	149,562	
										H23	0	0	0	0	
										H24	6,897	0	3,789	3,108	
										H25	17,395	0	1,222	16,173	
										H26	0	0	7,869	▲ 7,869	
										H27	0	0	9,881	▲ 9,881	
										H28	0	0	570	▲ 570	
										H29	0	0	146	▲ 146	
										H30	0	0	0	0	
										R1	0	0	0	0	
										R2	0	0	0	0	
										R3	0	0	0	0	
										R4	0	0	0	0	
								32,382	都道府県交付分 計		24,292	0	23,477	815	
										H23	0	0	0	0	
										H24	186,315	0	19,127	167,188	
										H25	190,481	0	48,675	141,806	
										H26	0	0	103,661	▲ 103,661	
										H27	0	0	22,792	▲ 22,792	
										H28	0	0	11,973	▲ 11,973	
										H29	0	0	12,885	▲ 12,885	
										H30	0	0	2,170	▲ 2,170	
										R1	0	0	4,681	▲ 4,681	
										R2	0	0	455	▲ 455	
										R3	0	0	0	0	
										R4	0	0	0	0	
								500,075	合計		376,796	0	226,419	150,377	

大槌町 復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 農林水産省

令和5年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
6	C - 2 - 1	(仮称)沿岸営 農拠点セン ター建設事業	沢山	町	町	直接	完了	283,104	H24 ~ H27	H23				0	H25年度実施予定
										H24	225,000			225,000	
										H25			14,403	▲ 14,403	H26.1月開発行為申請
										H26			210,399	▲ 210,399	H27.1月工事契約締結、H27年度中に施設完成予定
										H27			▲ 12,474	12,474	H27.10施設完成。JAとの費用負担額確定のため。単独費負担額の整理のため。
										H28				0	
										H29			▲ 12,672	▲ 12,672	
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
累計	225,000	▲ 12,672	212,328	0											
38	C - 4 - 1	被災農家農業 用機械等リース事業	町方	県	町	間接	完了	20,000	H24 ~ H25	H23				0	平成24年10月 契約 平成25年3月 農業機械導入
										H24	7,500		4,605	2,895	
										H25	7,500		6,673	827	農業用機械H25.9発注 H26.3納入
										H26			3,595	▲ 3,595	農業用機械H26.12発注 H27.2納入
										H27				0	
										H28				0	
										H29				0	
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
累計	15,000	0	14,873	127											
39	◆ C - 4 - 1 - 1	元村地区農産 物加工集会施 設改修事業	元村	県	町	間接	完了	3,750	H24 ~ H24	H23				0	事業着手 平成24年10月 事業完了 平成25年3月
										H24	2,400	600	2,774	226	施設改修事業完了
										H25				0	
										H26				0	
										H27				0	
										H28				0	
										H29				0	
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
累計	2,400	600	2,774	226											
40	◆ C - 4 - 1 - 2	元村地区農産 物加工集会施 設改修事業に 伴う調理資機 材購入事業	元村	県	町	間接	完了	250	H24 ~ H24	H23				0	事業着手 平成24年10月 事業完了 平成25年3月
										H24	800	▲ 600	86	114	調理資機材導入
										H25				0	
										H26				0	
										H27				0	
										H28				0	
										H29				0	
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
累計	800	▲ 600	86	114											

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
41	C	-	5	-	1		吉里吉里地区 漁業集落排水 事業	吉里吉里	県	町	間接	廃止	10,000	H23 ~ H23	H23	7,500			7,500		
															H24				0	0	
															H25				0	0	
															H26				0	0	
															H27				0	0	
															H28				0	0	
															H29				0	0	
															H30				0	0	
															R1				0	0	
															R2				0	0	
															R3				0	0	
															R4				0	0	
															累計	7,500	0	0	7,500		
															42	C	-	5	-	2	
H24				0	0																
H25				0	0																
H26				0	0																
H27				0	0																
H28				0	0																
H29				0	0																
H30				0	0																
R1				0	0																
R2				0	0																
R3				0	0																
R4				0	0																
累計	750	0	0	750																	
62	☆	F	-	1	-	1	漁業集落復興 効果促進事業		町		完了	88,422	H24 ~ R2	H23							
														H24	23,206		0	23,206			
														H25	173,778		2,486	171,292			
														H26	28,891		24,811	4,080			
														H27	251,019		30,784	220,235			
														H28	185,268		5,900	179,368			
														H29		▲ 591,425	2,119	▲ 593,544			
														H30			0	0			
														R1				0			
														R2				0			
														R3				0			
														R4				0			
														累計	662,162	▲ 591,425	66,100	4,637			
														67	C	-	7	-	1		水産業共同利 用施設復興整 備事業(市町 村設置タイプ)
H24	32,250		6,693	25,557																	
H25	496,125		224,174	271,951	H25.11月 製氷貯氷施設基本設計契約 H26.3月完了																
H26	130,012		401,480	▲ 271,468	H26.10月 さげますふ化場工事請完了																
H27			0	0	H27.5月 製氷貯氷施設工事請負契約完了																
H28				0																	
H29		▲ 20,511	416	▲ 20,927																	
H30				0																	
R1				0																	
R2				0																	
R3				0																	
R4				0																	
累計	658,387	▲ 20,511	632,763	5,113																	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
68	C	-	7	-	2	水産業共同利 用施設復興整 備事業(公募 タイプ)	小枕・安 渡	町	民間	間接	完了	7,578,485	H24 ~ H30	H23				0	第1回公募により3社決定。平成24年度交付決定。
														H24	3,052,500		100,823	2,951,677	
														H25	2,157,708		1,216,157	941,551	第2回公募により2社決定。平成25年度交付決定。
														H26			30,889	▲ 30,889	第3回公募により5社決定。平成26年度交付決定。
														H27			1,851,669	▲ 1,851,669	第4回、第5回公募により12社決定。平成27年度交付決定。平成28年度内完了予定。
														H28			1,782,447	▲ 1,782,447	
														H29			0	0	
														H30			101,763	▲ 101,763	
														R1			0	0	
														R2					
														R3					
														R4					
														累計	5,210,208	0	5,083,748	126,460	
81	C	-	5	-	3	安渡地区漁業 集落防災機能 強化事業(直 接補助分)	安渡	町	町	直接	完了	1,754,759	H24 ~ R3	H23				0	H24年8月契約済
														H24	20,325		5,609	14,716	
														H25	149,538		24,307	125,231	H26年9月設計施工契約
														H26	350,283		30,296	319,987	
														H27			8,715	▲ 8,715	
														H28			140,830	▲ 140,830	
														H29	63,438	457,944	202,204	319,178	
														H30	274,539		498,627	▲ 224,088	
														R1			153,960	▲ 153,960	
														R2			109,961	▲ 109,961	
														R3			52,832	▲ 52,832	R3年5月完了
														R4				0	
														累計	858,123	457,944	1,227,341	88,726	
82	C	-	5	-	4	赤浜地区漁業 集落防災機能 強化事業(直 接補助分)	赤浜	町	町	直接	完了	561,413	H24 ~ R2	H23				0	H24年8月契約済
														H24	18,705		1,720	16,985	
														H25	37,800		6,574	31,226	H25.7月設計契約
														H26	157,261		1,182	156,079	
														H27			37,356	▲ 37,356	
														H28	148,966		49,769	99,197	
														H29	14,297	44,029	173,675	▲ 115,349	
														H30			38,941	▲ 38,941	
														R1			58,508	▲ 58,508	
														R2			46,640	▲ 46,640	
														R3				0	
														R4				0	
														累計	377,029	44,029	414,365	6,693	
83	C	-	5	-	5	吉里吉里地区 漁業集落防災 機能強化事業 (直接補助分)	吉里吉里	町	町	直接	完了	2,748,015	H24 ~ R2	H23				0	H24年8月契約済
														H24	50,250		8,594	41,656	
														H25	41,662		48,681	▲ 7,019	H25.9月施工契約
														H26			31,693	▲ 31,693	
														H27	611,964		27,819	584,145	
														H28	484,577		142,683	341,894	
														H29	158,854	33,183	579,996	▲ 387,959	
														H30	680,520		520,051	160,469	
														R1			299,531	▲ 299,531	
														R2			49,385	▲ 49,385	
														R3				0	
														R4				0	
														累計	2,027,827	33,183	1,708,433	352,577	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
84	C	-	5	-	6	浪板地区漁業 集落防災機能 強化事業(直 接補助分)	浪板	町	町	直接	完了	1,870,254	H24 ~ R2	H23				0	H24年8月契約済		
														H24	11,250		3,079	8,171			
														H25	78,041		16,990	61,051	H26年3月施工契約		
														H26	135,429		269,784	▲ 134,355	H26年11月設計施工契約		
														H27	564,693		186,390	378,303			
														H28	234,902		427,228	▲ 192,326			
														H29	288,921	89,452	144,563	233,810			
														H30			247,173	▲ 247,173			
														R1			63,025	▲ 63,025			
														R2			32,665	▲ 32,665			
														R3				0			
														R4				0			
														累計	1,313,236	89,452	1,390,897	11,791			
100	C	-	1	-	1	漁港環境整備 事業	吉里吉里	県	県	直接	完了	310,140	H25 ~ R2	H23				0			
														H24				0			
														H25	14,250		708	13,542	H25に建築設計を実施		
														H26	1,875		11,059	▲ 9,184	27年3月 工事発注		
														H27	16,500		505	15,995	27年6月 監理委託発注、27年12月工事変更増額		
														H28	0		13,398	▲ 13,398	28年4月 環境施設測量・設計発注、29年3月左記測量・設計完了		
														H29	233,250		192,742	40,508	29年8月 建築積算発注、29年9月 建築積算完了、30年2月 工事発注		
														H30		▲ 33,270	11,943	▲ 45,213	30年7月 監理委託完了		
														R1			2,016	▲ 2,016	R1年10月 工事発注		
														R2				0	R3年3月 完了		
														R3							
														R4							
														累計	265,875	▲ 33,270	232,371	234			
101	C	-	1	-	2	漁港環境整備 事業	大槌	県	県	直接	完了	430,000	H25 ~ R1	H23				0			
														H24				0			
														H25	26,250		911	25,339	H25に建築設計を実施		
														H26	6,750		28,011	▲ 21,261	27年3月 工事発注		
														H27	28,500		4,181	24,319	27年6月 監理委託発注、27年12月工事変更増額		
														H28	0		20,014	▲ 20,014	28年4月 環境施設測量・設計発注、29年3月左記測量・設計完了		
														H29	261,000		222,615	38,385	29年8月 建築積算発注、29年9月 建築積算完了、30年2月 工事発注		
														H30			42,894	▲ 42,894	31年1月 監理委託完了		
														R1			1,200	▲ 1,200	R1年7月 工事発注、R2年3月 工事完了		
														R2				0			
														R3							
														R4							
														累計	322,500	0	319,826	2,674			
115	☆	F	-	3	-	1	1	漁業集落復興 効果促進事業 (県分)	大槌町	県	県	直接	完了	58,782	H25 ~ R2	H23				0	
																H24				0	
																H25	19,698			19,698	
																H26				0	
																H27				0	
																H28				0	
																H29				0	
																H30		16,063		16,063	
																R1		6,124	17,681	▲ 11,557	
																R2		5,139	4,269	870	
																R3				0	
																R4				0	
																累計	19,698	27,326	21,950	25,074	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
120	C	-	1	-	3	農用地災害復 旧区画整理事 業計画策定	大船渡・ 釜石地区	県	県	直接	完了	10,000	H25 ~ H27	H23				0	H26.3に計画策定に着手、H26.12に完成予定
														H24				0	
														H25	10,000		5,000	5,000	
														H26			4,697	▲ 4,697	
														H27			0	0	
														H28				0	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	10,000	0	9,697	303	
125	C	-	1	-	4	農用地災害復 旧区画整理事 業(復興基盤 整備総合整備 事業)(大船 渡・釜石地区)	大船渡・ 釜石地区	県	県	直接	完了	163,177	H26 ~ H29	H23				0	土地改良法手続き中 H28.4ほ場整備工事完了(全7ha) H28.4ほ場整備工事完了(全7ha) 確定測量実等の換地業務を実施中。 H30.3月事業完了
														H24				0	
														H25				0	
														H26	221,650		0	221,650	
														H27	0		69,750	▲ 69,750	
														H28			52,312	▲ 52,312	
														H29		▲ 76,337	4,401	▲ 80,738	
														H30				0	
														R1		▲ 18,850		▲ 18,850	
														R2				0	
														R3				0	
														R4				0	
														累計	221,650	▲ 95,187	126,463	0	
127	◆ C	-	7	-	2	水産業共同利 用施設設備導 入等支援事業	町内全域	町	民間	直接	完了	352,000	H27 ~ H30	H23				0	第1回、第2回公募により延べ7社決定。平成27年度交付決定。 平成28年度完了予定。 第3回、第4回公募により10社交付決定し、6社事業完了、3社 事業繰越、1社事業中止している。左記金額は当初交付決定10 社分総額。
														H24				0	
														H25				0	
														H26				0	
														H27	140,800		1,016	139,784	
														H28			39,622	▲ 39,622	
														H29			46,632	▲ 46,632	
														H30			27,848	▲ 27,848	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	140,800	0	115,118	25,682	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	3,433,486	0	126,518	3,306,968	
										H25	3,134,652	0	1,553,772	1,580,880	
										H26	801,876	0	1,000,534	▲ 198,658	
										H27	1,568,476	0	2,131,275	▲ 562,799	
										H28	1,053,713	0	2,588,479	▲ 1,534,766	
										H29	525,510	0	1,149,605	▲ 624,095	
										H30	955,059	0	1,434,403	▲ 479,344	
										R1	0	0	575,024	▲ 575,024	
										R2	0	0	238,651	▲ 238,651	
										R3	0	0	52,832	▲ 52,832	
										R4	0	0	0	0	
								16,086,954	市町村交付分 計		11,472,772	0	10,851,093	621,679	
										H23	8,250	0	0	8,250	
										H24	10,700	0	7,465	3,235	
										H25	77,698	0	13,292	64,406	
										H26	230,275	0	47,362	182,913	
										H27	45,000	0	74,436	▲ 29,436	
										H28	0	0	85,724	▲ 85,724	
										H29	494,250	▲ 76,337	419,758	▲ 1,845	
										H30	0	▲ 17,207	54,837	▲ 72,044	
										R1	0	▲ 12,726	20,897	▲ 33,623	
										R2	0	5,139	4,269	870	
										R3	0	0	0	0	
										R4	0	0	0	0	
								1,007,099	都道県交付分 計		866,173	▲ 101,131	728,040	37,002	
										H23	8,250	0	0	8,250	
										H24	3,444,186	0	133,983	3,310,203	
										H25	3,212,350	0	1,567,064	1,645,286	
										H26	1,032,151	0	1,047,896	▲ 15,745	
										H27	1,613,476	0	2,205,711	▲ 592,235	
										H28	1,053,713	0	2,674,203	▲ 1,620,490	
										H29	1,019,760	▲ 76,337	1,569,363	▲ 625,940	
										H30	955,059	▲ 17,207	1,489,240	▲ 551,388	
										R1	0	▲ 12,726	595,921	▲ 608,647	
										R2	0	5,139	242,920	▲ 237,781	
										R3	0	0	52,832	▲ 52,832	
										R4	0	0	0	0	
								17,094,053	合計		12,338,945	▲ 101,131	11,579,133	658,681	

大槌町 復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 国土交通省

令和5年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
7	D	-	1	-	1	都計道町方 大ヶ口線整備 事業	沢山・大 ヶ口	町	町	直接	完了	1,178,100	H24	H23				0	H24年8月契約済
														H24	56,347		9,528	46,819	
														H25	276,952		19,416	257,536	H26年2月設計契約
														H26	93,885		20,023	73,862	H26年11月UR都市機構契約
														H27	184,882		124,602	60,280	
														H28	141,075	218,790	559,424	▲ 199,559	
														H29			222,215	▲ 222,215	
														H30				0	
														R1				0	
														R2				0	
														R3					
														R4					
														累計	753,141	218,790	955,208	16,723	
														8	D	-	1	-	2
H24	86,625		19,021	67,604															
H25	185,625		209	185,416	H26年3月 UR都市機構契約														
H26	752,750		174,781	577,969															
H27	371,043		1,202,032	▲ 830,989															
H28			▲ 299,076	299,076															
H29		▲ 298,872		▲ 298,872															
H30				0															
R1				0															
R2				0															
R3																			
R4																			
累計	1,396,043	▲ 298,872	1,096,967	204															
9	D	-	1	-	3	(仮称)浪板幹 線(仮称)浪板 大橋整備事業	浪板	町	町	直接	完了	410,378	H24						
														H24	20,955		3,433	17,522	
														H25	41,910		7,493	34,417	H25年9月設計施工契約
														H26	83,820		16,507	67,313	
														H27			4,820	▲ 4,820	
														H28	36,856		55,983	▲ 19,127	
														H29	123,457	31,563	174,001	▲ 18,981	
														H30			37,815	▲ 37,815	
														R1			19,130	▲ 19,130	
														R2				0	
														R3					
														R4					
														累計	306,998	31,563	319,182	19,379	
														10	D	-	1	-	4
H24	32,505		2,119	30,386															
H25	90,337		34,615	55,722	H25年9月設計施工契約														
H26	90,337		28,082	62,255															
H27	16,332		9,178	7,154															
H28	296,260	43,972	156,348	183,884															
H29	119,487	37,262	169,161	▲ 12,412															
H30			252,948	▲ 252,948															
R1			73,992	▲ 73,992															
R2				0															
R3																			
R4																			
累計	645,258	81,234	726,443	49															

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
11	D	-	1	-	5	町道赤浜1号 線整備事業	赤浜	町	町	直接	完了	26,907	H24 ~ H28	H23			0	H24年8月契約済	
														H24	19,800		1,043	18,757	
														H25	61,875		21,155	40,720	H25年9月設計施工契約
														H26	61,875		0	61,875	
														H27		▲ 121,351	0	▲ 121,351	D-1-7に事業統合のため完了
														H28				0	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	143,550	▲ 121,351	22,198	1	
12	D	-	1	-	6	町道寺野線整 備事業	桜木町・ 花輪田	町	町	直接	廃止	0	H24 ~ H27	H23			0		
														H24	34,650			34,650	
														H25	170,362		0	170,362	
														H26	57,750			57,750	
														H27				0	
														H28		▲ 262,762		▲ 262,762	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	262,762	▲ 262,762	0	0	
13	D	-	1	-	7	町道赤浜1号 線整備事業	赤浜	町	町	直接	完了	633,168	H24 ~ R2	H23			0	H24年8月契約済	
														H24	23,512		1,397	22,115	
														H25	73,425		19,064	54,361	H25年9月設計施工契約
														H26	73,425		42,477	30,948	
														H27	2,218	121,351	7,276	116,293	
														H28	106,380		11,976	94,404	
														H29	49,953	72,096	102,635	19,414	
														H30			226,724	▲ 226,724	
														R1			67,735	▲ 67,735	
														R2			13,305	▲ 13,305	
														R3				0	
														R4				0	
														累計	328,913	193,447	492,589	29,771	
14	D	-	1	-	8	(仮称)町道浪 板幹線整備事 業	浪板	町	町	直接	完了	672,323	H24 ~ R3	H23			0	H24年8月契約済	
														H24	22,275		1,102	21,173	
														H25	48,840		14,515	34,325	H25年9月設計施工契約
														H26	18,150		22,175	▲ 4,025	
														H27	99,075		4,087	94,988	
														H28	42,180		44,308	▲ 2,128	
														H29	68,602		49,529	19,073	
														H30	83,371		27,423	55,948	
														R1		128,582	210,114	▲ 81,532	
														R2		43,588	24,780	18,808	
														R3			113,801	▲ 113,801	R3年8月事業完了
														R4				0	
														累計	382,493	172,170	511,834	42,829	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
15	D	-	4	-	1		大ケ口災害公 営住宅整備事 業	大ケ口	町	町	直接	完了	1,258,067	H23 ~ H24	H23	55,125		0	55,125	H25年工事着手。H25年8月入居予定。 H25.8月完成
															H24	1,087,625		40,702	1,046,923	
															H25			1,089,104	▲ 1,089,104	
															H26				0	
															H27				0	
															H28				0	
															H29		▲ 12,944		▲ 12,944	
															H30		▲ 28,996	▲ 28,996	0	
															R1				0	
															R2				0	
															R3					
															R4					
															累計	1,142,750	▲ 41,940	1,100,810	0	
															16	D	-	4	-	
H24	753,375		36,805	716,570																
H25			471,855	▲ 471,855																
H26				0																
H27				0																
H28		▲ 281,463		▲ 281,463																
H29				0																
H30		▲ 13,969	▲ 13,970	1																
R1				0																
R2				0																
R3																				
R4																				
累計	790,125	▲ 295,432	494,690	3																
17	D	-	5	-	1		大槌町災害公 営住宅家賃低 廉化事業	大槌町	町	町	直接	完了	2,408,402	H24 ~ R2						H23
															H24	9,887			9,887	
															H25	64,225			64,225	
															H26				0	
															H27	163,534		271,177	▲ 107,643	
															H28	310,972		242,180	68,792	
															H29	398,699	515,686	293,583	620,802	
															H30		246,947	438,338	▲ 191,391	
															R1		397,398	432,807	▲ 35,409	
															R2			412,967	▲ 412,967	
															R3					
															R4					
															累計	947,317	1,160,031	2,091,052	16,296	
															18	D	-	6	-	1
H24	1,500			1,500																
H25				0																
H26				0																
H27	23,167		36,736	▲ 13,569																
H28	39,416		25,499	13,917																
H29	41,742	69,355	32,185	78,912																
H30		31,746	51,096	▲ 19,350																
R1		39,252	50,540	▲ 11,288																
R2			47,961	▲ 47,961																
R3																				
R4																				
累計	105,825	140,353	244,017	2,161																

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
19	D	-	17	-	1		町方地区都市 再生区画整理 事業(都市再 生事業計画案 作成事業)	町方	町	町	直接	完了	380,014	H23 ~ R2	H23	7,500		7,500	H24年4月一部契約済	
															H24	423,592		146,264	277,328	
															H25			0	0	
															H26			0	0	
															H27			0	0	
															H28		▲ 284,227	▲ 284,227	0	
															H29			0	0	
															H30			0	0	
															R1			0	0	
															R2		138,145	138,145	0	
															R3			0	0	
															R4			0	0	
															累計	431,092	▲ 146,082	284,409	601	
20	◆ D	-	17	-	1	-	産業復興アク ションプラン作 成事業	町方	町	町	直接	完了	23,000	H23 ~ H24	H23	2,400		2,400	市街地復興効果促進事業で実施	
															H24	16,000		9,456		6,544
															H25			0		0
															H26			0		0
															H27			0		0
															H28			0		0
															H29			0		0
															H30			0		0
															R1			0		0
															R2			0		0
															R3			0		0
															R4			0		0
															累計	18,400	0	9,456		8,944
21	D	-	17	-	2		安渡地区都市 再生区画整理 事業(都市再 生事業計画案 作成事業)	安渡	町	町	直接	完了	88,910	H23 ~ R2	H23	10,213		10,213	H24年4月一部契約済	
															H24	83,892		29,597		54,295
															H25			0		0
															H26			0		0
															H27		▲ 64,508	▲ 64,508		0
															H28			0		0
															H29			0		0
															H30			0		0
															R1			0		0
															R2		37,084	37,084		0
															R3			0		0
															R4			0		0
															累計	94,105	▲ 27,424	66,681		0
22	D	-	17	-	3		赤浜地区都市 再生区画整理 事業(都市再 生事業計画案 作成事業)	赤浜	町	町	直接	完了	88,865	H23 ~ R2	H23	7,001		7,001	H24年4月一部契約済	
															H24	77,834		32,046		45,788
															H25			0		0
															H26			0		0
															H27		▲ 52,788	▲ 52,788		0
															H28			0		0
															H29			0		0
															H30			0		0
															R1			0		0
															R2		34,601	34,601		0
															R3			0		0
															R4			0		0
															累計	84,835	▲ 18,187	66,647		1

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
23	D	-	17	-	4	吉里吉里地区 都市再生区画 整理事業(都市 再生事業計画 案作成事業)	吉里吉里	町	町	直接	完了	148,587	H23 ~ R2	H23	8,718		8,718	H24年4月一部契約済	
														H24	133,310		38,679	94,631	
														H25			0	0	
														H26			0	0	
														H27		▲ 94,630		▲ 94,630	
														H28			0	0	
														H29			0	0	
														H30		▲ 8,715		▲ 8,715	
														R1			0	0	
														R2		72,756	72,755	1	
														R3					
														R4					
														累計	142,028	▲ 30,589	111,434	5	
														24	D	-	17	-	5
H24	21,908		3,829	18,079															
H25			0	0															
H26			0	0															
H27			0	0															
H28		▲ 22,252		▲ 22,252															
H29			0	0															
H30			0	0															
R1			0	0															
R2			0	0															
R3																			
R4																			
累計	26,081	▲ 22,252	3,829	0															
25	D	-	21	-	1	町方地区下水 道事業	町方	町	町	直接	完了	1,852,044	H24 ~ R1						
														H24	60,000		27,501	32,499	
														H25	727,500		25,245	702,255	
														H26			33,251	▲ 33,251	
														H27			88,332	▲ 88,332	
														H28			254,738	▲ 254,738	
														H29	601,533		726,439	▲ 124,906	
														H30			74,504	▲ 74,504	
														R1			76,507	▲ 76,507	
														R2				0	
														R3					
														R4					
														累計	1,389,033	0	1,306,517	82,516	
														26	D	-	21	-	2
H24	87,000		5,588	81,412															
H25	815,250		87,855	727,395															
H26			241,064	▲ 241,064															
H27			91,011	▲ 91,011															
H28	724,785		561,137	163,648															
H29	577,314	63,564	874,728	▲ 233,850															
H30			104,308	▲ 104,308															
R1			122,788	▲ 122,788															
R2				0															
R3																			
R4																			
累計	2,204,349	63,564	2,088,479	179,434															

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
27	D	-	21	-	3	安渡地区下水道事業	安渡	町	町	直接	完了	3,884,467	H24 ~ R1	H23				0	H25年度実施予定
														H24	17,250			17,250	
														H25	158,250		46,280	111,970	H25年9月設計施工契約
														H26			97,069	▲ 97,069	
														H27	735,909		33,229	702,680	
														H28	694,724		498,224	196,500	
														H29	1,001,361	112,637	1,248,479	▲ 134,481	
														H30	193,218		679,194	▲ 485,976	
														R1			250,399	▲ 250,399	
														R2				0	
														R3					
														R4					
														累計	2,800,712	112,637	2,852,874	60,475	
														28	D	-	21	-	4
H24	6,750			6,750															
H25	62,955		53,893	9,062	H25年9月設計施工契約														
H26			8,369	▲ 8,369															
H27	550,356		143,753	406,603															
H28	739,065		122,796	616,269															
H29			331,847	▲ 331,847															
H30		▲ 22,560	340,185	▲ 362,745															
R1			164,495	▲ 164,495															
R2				0															
R3																			
R4																			
累計	1,359,126	▲ 22,560	1,165,338	171,228															
29	D	-	21	-	5	臼沢地区雨水排水事業	臼沢	町	町	直接	完了	80,560	H24 ~ H25						
														H24	69,000		55,596	13,404	
														H25			4,820	▲ 4,820	
														H26				0	
														H27				0	
														H28				0	
														H29				0	
														H30		▲ 8,580		▲ 8,580	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	69,000	▲ 8,580	60,416	4	
														30	D	-	23	-	1
H24	64,725		39,850	24,875															
H25			0	0															
H26				0															
H27		▲ 37,699		▲ 37,699															
H28				0															
H29				0															
H30				0															
R1				0															
R2		118,013	117,832	181															
R3				0															
R4				0															
累計	77,550	80,314	157,682	182															

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
31	◆	D	-	23	-	1	-	1	水産加工流通 高度化推進事 業	安渡	町	町	直接	廃止	4,000	H24	~	H24	H23			0	県が同一事業を行っているため実施しない予定	
																			H24	3,200		3,200		
																			H25			0		
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			R1			0		
																			R2			0		
																			R3			0		
																			R4			0		
																			累計	3,200	0	0		3,200
																			32	◆	D	-		23
H24	12,000		8,492	3,508																				
H25			0	H24年度完了																				
H26			0																					
H27			0																					
H28			0																					
H29			0																					
H30			0																					
R1			0																					
R2			0																					
R3			0																					
R4			0																					
累計	12,000	0	8,492	3,508																				
33	◆	D	-	23	-	1	-	3	水産業・水産 加工流通業ア クションプラン 作成事業	安渡	町	町	直接	完了	20,000	H24	~	H25					H23	
																			H24	16,000		7,980	8,020	
																			H25			7,896	▲ 7,896	
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			R1			0		
																			R2			0		
																			R3			0		
																			R4			0		
																			累計	16,000	0	15,876	124	
																			34		D	-	23	-
H24	42,675		15,631	27,044																				
H25			0	0																				
H26			0																					
H27		▲ 21,278	▲ 21,278																					
H28			0																					
H29		▲ 16,376	▲ 16,376																					
H30			0																					
R1			0																					
R2		86,939	86,875	64																				
R3			0																					
R4			0																					
累計	53,325	49,285	102,506	104																				

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
35	D	-	23	-	3	吉里吉里地区 防災集団移転 促進事業計画 作成事業	吉里吉里	町	町	直接	完了	107,402	H23 ~ R2	H23	11,700		11,700	H24年4月一部契約済	
														H24	48,300		20,714	27,586	
														H25			0	0	
														H26			0	0	
														H27		▲ 39,284	▲ 39,284		
														H28			0	0	
														H29			0	0	
														H30			0	0	
														R1			0	0	
														R2		59,835	59,627	208	
														R3			0	0	
														R4			0	0	
														累計	60,000	20,551	80,341	210	
36	D	-	23	-	4	浪板地区防災 集団移転促進 事業計画作成 事業	浪板	町	町	直接	完了	78,580	H23 ~ R2	H23	6,600		6,600	H24年4月一部契約済	
														H24	40,125		6,195	33,930	
														H25			0	0	
														H26			0	0	
														H27		▲ 40,530	▲ 40,530		
														H28			0	0	
														H29			0	0	
														H30			0	0	
														R1			0	0	
														R2		52,740	52,591	149	
														R3			0	0	
														R4			0	0	
														累計	46,725	12,210	58,786	149	
44	D	-	1	-	9	まちづくり連携 道路整備事業	赤浜	県	県	直接	完了	248,059	H24 ~ H30	H23			0	詳細設計実施中	
														H24	24,750		0	24,750	
														H25	132,000		9,900	122,100	25年7月測量設計発注、26年2月完了
														H26	255,750		2,000	253,750	26年6月用地測量発注、実施中
														H27			12,364	▲ 12,364	用地補償実施中
														H28			63,297	▲ 63,297	工事実施中
														H29			113,900	▲ 113,900	工事完了
														H30		▲ 181,039	3,189	▲ 184,228	道路台帳整備完了、事業完了
														R1		▲ 26,811		▲ 26,811	
														R2				0	
														R3				0	
														R4				0	
														累計	412,500	▲ 207,850	204,650	0	
45	D	-	4	-	3	災害公営住宅 整備事業	吉里吉里	県	県	直接	完了	650,104	H23 ~ H25	H23	249,375		52,695	196,680	24年3月、実施設計発注。
														H24	503,125		113,562	389,563	24年10月、本体工事発注。
														H25	201,250		402,581	▲ 201,331	H25年8月 完成
														H26				0	
														H27				0	
														H28		▲ 124,728		▲ 124,728	
														H29		▲ 260,177		▲ 260,177	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	953,750	▲ 384,905	568,838	7	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
46	D	-	4	-	4	災害公営住宅 整備事業	大槌	県	県	直接	完了	9,922,971	H24 ~ H30	H23			0	0	
														H24	2,716,875		211,699	2,505,176	
														H25	3,421,250		131,474	3,289,776	屋敷前151戸建設中
														H26	3,450,125		1,370,374	2,079,751	屋敷前変更契約、柱内設計発注
														H27			2,524,589	▲ 2,524,589	安渡(C)、三枚堂、町方1、町方2 未着手
														H28			38,298	▲ 38,298	安渡(C)、町方1・町方2 設計着手
														H29			2,606,485	▲ 2,606,485	町方1・町方2工事着手
														H30		▲ 847,818	1,799,681	▲ 2,647,499	
														R1		▲ 57,832		▲ 57,832	
														R2				0	
														R3				0	
														R4				0	
														累計	9,588,250	▲ 905,650	8,682,600	0	
47	D	-	4	-	5	災害復興型地 域優良賃貸住 宅整備事業	大槌町	県	県	直接	廃止	0	H24 ~ H30	H23			0	0	
														H24	65,625		0	65,625	
														H25	0		0	0	
														H26			0	0	応募なし
														H27			0	0	応募なし
														H28			0	0	応募なし
														H29			0	0	応募なし
														H30			0	0	応募なし
														R1		▲ 65,625		▲ 65,625	
														R2				0	
														R3				0	
														R4				0	
														累計	65,625	▲ 65,625	0	0	
48	D	-	5	-	2	災害公営住宅 家賃低廉化事 業	町内4か 所	県	県	直接	完了	749,064	H24 ~ R2	H23			0	0	
														H24	14,070			14,070	
														H25	103,766		0	103,766	
														H26			0	0	災害公営住宅が未完成のため、未実施
														H27			30,385	▲ 30,385	入居103戸分
														H28	12,629	112,319	102,130	22,818	入居116戸分
														H29		169,045	124,159	44,886	入居145戸分。事業は平成31年度以降も実施
														H30			117,428	▲ 117,428	
														R1	163,675		184,020	▲ 20,345	
														R2	79,923		55,237	24,686	
														R3				0	
														R4				0	
														累計	374,063	281,364	613,359	42,068	
49	D	-	6	-	2	東日本大震災 特別家賃低減 事業	町内4か 所	県	県	直接	完了	89,411	H24 ~ R2	H23			0	0	
														H24	2,160			2,160	
														H25	15,930		0	15,930	
														H26			0	0	災害公営住宅が未完成のため、未実施
														H27			3,816	▲ 3,816	入居81戸分
														H28		12,409	10,024	2,385	入居92戸分
														H29		10,744	12,222	▲ 1,478	入居111戸分。事業は平成31年度以降も実施
														H30		15,063	11,366	3,697	
														R1			17,114	▲ 17,114	
														R2	10,751		7,585	3,166	
														R3				0	
														R4				0	
														累計	28,841	38,216	62,127	4,930	

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
50	◆	D	-	1	-	9	-	まちづくり連携 道路調査事業 (道路)	大槌町	県	県	直接	廃止	0	H24	~	H24	H23			0	0	検討中
																		H24	4,000		0	4,000	
																		H25			0	0	区画整理内の道路であるため、町と公管金の取り扱いも含めて検討中
																		H26			0	0	
																		H27			0	0	
																		H28			0	0	
																		H29			0	0	
																		H30		▲ 4,000		▲ 4,000	
																		R1			0	0	
																		R2			0	0	
																		R3			0	0	
																		R4			0	0	
																		累計	4,000	▲ 4,000	0	0	
51	◆	D	-	1	-	9	-	まちづくり連携 道路調査事業 (街路)	大槌町	県	県	直接	廃止	0	H24	~	H24	H23			0	0	
																		H24	80,000		0	80,000	
																		H25			0	0	
																		H26			0	0	
																		H27			0	0	
																		H28			0	0	
																		H29			0	0	
																		H30		▲ 80,000		▲ 80,000	
																		R1			0	0	
																		R2			0	0	
																		R3			0	0	
																		R4			0	0	
																		累計	80,000	▲ 80,000	0	0	
52	◆	D	-	4	-	3	-	災害復興公営 住宅駐車場整備 事業	大槌町	県	県	直接	完了	42,947	H24	~	H30	H23			0	0	
																		H24	25,600	▲ 264		25,336	
																		H25	30,720		223	30,497	屋敷前H25年7月工事契約・工事中
																		H26				0	
																		H27			11,966	▲ 11,966	証内
																		H28			0	0	
																		H29			15,262	▲ 15,262	三枚堂工事着手
																		H30		▲ 5,866	6,907	▲ 12,773	安渡、町方1(大町)、町方2(本庁)完成
																		R1		▲ 15,832		▲ 15,832	
																		R2				0	
																		R3				0	
																		R4				0	
																		累計	56,320	▲ 21,962	34,358	0	
53	◆	D	-	4	-	3	-	県営住宅シス テム改修事業	大槌町	県	県	直接	完了	1,330	H24	~	H25	H23			0	0	
																		H24	800	264	1,064	0	
																		H25	0	0	0	0	
																		H26	0	0	0	0	
																		H27				0	
																		H28				0	
																		H29				0	
																		H30				0	
																		R1				0	
																		R2				0	
																		R3				0	
																		R4				0	
																		累計	800	264	1,064	0	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
54	D - 4 - 6	大ケ口二丁目 地区災害公営 住宅整備事業	沢山・大 ケ口	町	町	直接	完了	643,272	H24 ~ H25	H23				0	H24年度着手
										H24	120,662		18,954	101,708	
										H25	851,602		701,405	150,197	H26.7月建物買取契約
										H26		▲ 96,249	96,249		H26.9月完成
										H27				0	
										H28		▲ 250,865		▲ 250,865	
										H29		▲ 97,289		▲ 97,289	
										H30		▲ 61,247	▲ 61,247	0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	972,264	▲ 409,401	562,863	0	
										55	D - 4 - 7	榎内地区災害 公営住宅整備 事業	榎内	町	町
H24	33,993		22,269	11,724											
H25	221,401		540,458	▲ 319,057	H26.10月建物買取契約										
H26	177,461		▲ 152,405	329,866	H26.12月完成 買取額減額で確定										
H27				0											
H28				0											
H29		▲ 22,533		▲ 22,533											
H30		▲ 51,118	▲ 51,118	0											
R1				0											
R2				0											
R3				0											
R4				0											
累計	432,855	▲ 73,651	359,204	0											
56	D - 4 - 8	三枚堂地区災 害公営住宅整 備事業	三枚堂	町	町	直接	完了	599,050	H24 ~ H29						
										H24	64,618			64,618	
										H25	459,550		81,801	377,749	H26.3月用地買取契約
										H26			88,696	▲ 88,696	用地取得完了
										H27			0	0	用地取得完了、H28建設予定
										H28			0	0	
										H29		2,195		▲ 2,195	街路灯設置工事を実施
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	524,168	0	172,692	351,476	
										57	D - 15 - 1	津波復興拠点 整備事業(計 画案作成事 業)	町方・安 渡	町	町
H24	82,650		44,774	37,876											
H25			0	0											
H26				0											
H27				0											
H28		▲ 37,875		▲ 37,875											
H29				0											
H30				0											
R1				0											
R2				0											
R3				0											
R4				0											
累計	82,650	▲ 37,875	44,774	1											

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
58	D - 20 - 1	大槌町復興まちづくり計画策定支援・災害危険度判定調査(津波シミュレーション)	大槌町	町	町	直接	完了	23,200	H24 ~ H25	H23				0	H25年度実施予定
										H24	15,466			15,466	
										H25			15,466	▲ 15,466	H26.1月業務委託契約
										H26				0	
										H27				0	
										H28				0	
										H29				0	
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	15,466	0	15,466	0	
59	D - 20 - 2	大槌町復興まちづくり計画策定支援コーディネート事業	大槌町	町	町	直接	完了	37,519	H24 ~ H25	H23				0	H24年11月契約済
										H24	19,500		8,820	10,680	
										H25	14,250		10,609	3,641	H25.8月業務委託契約
										H26		▲ 5,551		▲ 5,551	
										H27				0	
										H28				0	
										H29				0	
										H30		▲ 60		▲ 60	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	33,750	▲ 5,611	19,429	8,710	
60	D - 23 - 5	小枕地区防災集団移転促進事業計画案作成事業	小枕	町	町	直接	完了	66,626	H24 ~ R2	H23				0	H24年一部6月契約済
										H24	40,875		12,424	28,451	
										H25			0	0	
										H26				0	
										H27		▲ 28,450		▲ 28,450	
										H28				0	
										H29				0	
										H30				0	
										R1				0	
										R2		37,545	37,396	149	
										R3				0	
										R4				0	
										累計	40,875	9,095	49,820	150	
61	D - 23 - 6	赤浜地区防災集団移転促進事業	赤浜	町	町	直接	完了	4,180,960	H24 ~ R2	H23				0	H24年6月一部契約済
										H24	263,028		52,889	210,139	
										H25	1,451,278		388,087	1,063,191	H25.4月用地測量及び建物調査契約、H25年9月設計施工契約
										H26	584,675		363,005	221,670	
										H27	1,357	21,278	247,553	▲ 224,918	
										H28	774,939		772,594	2,345	
										H29	576,122	72,599	927,112	▲ 278,391	
										H30			536,474	▲ 536,474	
										R1			250,021	▲ 250,021	
										R2		▲ 86,939	▲ 287,619	200,680	
										R3				0	
										R4				0	
										累計	3,651,399	6,938	3,250,116	408,221	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
63	★	F	-	2	-	1	-	市街地復興効果促進事業	町	町	直接	完了	13,627,937	H24 ~ R4	H23				0	
															H24	5,901,587		38,935	5,862,652	
															H25	295,452		641,884	▲ 346,432	
															H26	2,222,517		971,655	1,250,862	
															H27	1,893,066		875,363	1,017,703	
															H28	1,426,155		1,116,337	309,818	
															H29	0	▲ 836,432	1,259,637	▲ 2,096,069	
															H30	0		788,916	▲ 788,916	
															R1			787,788	▲ 787,788	
															R2			1,991,228	▲ 1,991,228	
															R3			138,492	▲ 138,492	
															R4			▲ 17,528	17,528	
															累計	11,738,777	▲ 836,432	8,592,707	2,309,638	
															69	D	-	1	-	10
H24	8,775		610	8,165																
H25	87,037		1,010	86,027	H25年7月予備設計・測量及び地質調査契約															
H26	28,998		456	28,542	H26年3月 UR都市機構契約															
H27			0	0	H28.9より着工予定															
H28			4,534	▲ 4,534																
H29			56,254	▲ 56,254																
H30			9,857	▲ 9,857																
R1			21,222	▲ 21,222																
R2		▲ 24,047		▲ 24,047																
R3																				
R4																				
累計	124,810	▲ 24,047	93,943	6,820																
70	D	-	4	-	9		町方地区災害公営住宅整備事業	町方	町	町	直接	完了	5,848,676	H24 ~ H30						
															H24	292,717			292,717	
															H25	1,017,343		579,842	437,501	H25.4月用地買収契約
															H26	3,378,929		237,344	3,141,585	H26.9月RC52戸をURと買取契約締結
															H27			1,782,994	▲ 1,782,994	H27.6月RC23戸及びH28.3月木造12戸をURと買取契約締結
															H28		117,999	226,083	▲ 108,084	H29.3月木造12戸をURと買取確定契約締結
															H29		635,375	940,419	▲ 305,044	RC造24戸、木造21戸完成
															H30		▲ 324,771	1,336,464	▲ 1,661,235	木造81戸完成
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	4,688,989	428,603	5,103,146	14,446	
															71	D	-	4	-	10
H24	50,689			50,689																
H25	644,160		32,070	612,090	H25.4月用地買収契約															
H26	443,397		59,435	383,962	用地取得(精査)完了															
H27			57,056	▲ 57,056	H28.3月木造3戸を町内事業者と買取契約締結															
H28			2,762	▲ 2,762	基盤整備工事を実施															
H29		▲ 828,584	158,158	▲ 986,742	木造18戸完成															
H30			0	0																
R1				0																
R2				0																
R3				0																
R4				0																
累計	1,138,246	▲ 828,584	309,481	181																

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
72	D	-	23	-	7		町方地区防災 集団移転促進 事業計画案作 成事業	町方	町	町	直接	完了	201,684	H24 ~ R2	H23			0	H24年4月一部契約済	
															H24	48,369		30,969	17,400	
															H25			0	0	
															H26			0	0	
															H27			0	0	
															H28			0	0	
															H29		▲ 11,497		▲ 11,497	
															H30		▲ 4,896		▲ 4,896	
															R1			0	0	
															R2		119,286	119,094	192	
															R3			0	0	
															R4			0	0	
															累計	48,369	102,893	150,063	1,199	
															73	◆ D	-	23	-	7
H24	20,000		12,541	7,459																
H25			461	▲ 461																
H26			0	0																
H27			0	0																
H28			0	0																
H29			0	0																
H30			0	0																
R1			0	0																
R2			0	0																
R3			0	0																
R4			0	0																
累計	20,000	0	13,002	6,998																
74	D	-	23	-	8		町方地区防災 集団移転促進 事業	町方	町	町	直接	完了	14,731,901	H24 ~ R2						
															H24	1,505,175		340,479	1,164,696	
															H25	8,410,885		3,792,193	4,618,692	
															H26	3,367,586		1,604,561	1,763,025	
															H27			1,388,335	▲ 1,388,335	
															H28			650,049	▲ 650,049	
															H29		▲ 201,894	505,041	▲ 706,935	
															H30			3,611,744	▲ 3,611,744	
															R1			926,224	▲ 926,224	
															R2		▲ 191,339	▲ 5,096,582	4,905,243	
															R3			0	0	
															R4			0	0	
															累計	13,283,646	▲ 393,233	7,722,044	5,168,369	
															75	D	-	23	-	9
H24	121,975		60,721	61,254																
H25	586,687		255,372	331,315																
H26	259,962		186,523	73,439																
H27	101,676	28,450	71,072	59,054																
H28	418,120		621,999	▲ 203,879																
H29	242,817	4,742	101,825	145,734																
H30			179,255	▲ 179,255																
R1			171,869	▲ 171,869																
R2		▲ 37,545	▲ 129,347	91,802																
R3			0	0																
R4			0	0																
累計	1,731,237	▲ 4,353	1,519,289	207,595																

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
76	D	-	23	-	10		安渡地区防災 集団移転促進 事業	安渡	町	町	直接	完了	6,332,841	H24 ~ R2	H23			0	0	H24年10月契約済
															H24	630,000		157,631	472,369	
															H25	2,416,050		1,039,047	1,377,003	H25.8月用地測量及び建物調査契約、H25年9月設計施工契約
															H26	499,450		1,078,491	▲ 579,041	
															H27	514,372	37,699	433,463	118,608	
															H28	1,129,394		803,221	326,173	
															H29	144,832	466,099	593,971	16,960	
															H30			347,465	▲ 347,465	
															R1		▲ 178,648	1,051,207	▲ 1,229,855	
															R2		▲ 118,013	▲ 1,208,597	1,090,584	
															R3				0	
															R4				0	
															累計	5,334,098	207,137	4,295,899	1,245,336	
															77	D	-	23	-	11
H24	191,625		81,040	110,585																
H25	1,204,612		934,010	270,602	H25.8月用地測量及び建物調査契約、H25年9月設計施工契約															
H26	642,250		605,075	37,175																
H27	1,827,014	39,284	535,565	1,330,733																
H28	1,099,962		988,764	111,198																
H29		6,547	596,951	▲ 590,404																
H30			430,057	▲ 430,057																
R1		▲ 218,750	496,424	▲ 715,174																
R2		▲ 59,835	▲ 347,892	288,057																
R3				0																
R4				0																
累計	4,965,463	▲ 232,754	4,319,994	412,715																
78	D	-	23	-	12		浪板地区防災 集団移転促進 事業	浪板	町	町	直接	完了	904,337	H24 ~ R2						
															H24	107,450		44,803	62,647	
															H25	394,800		153,445	241,355	H25.8月用地測量及び建物調査契約、H25年9月設計施工契約
															H26			76,864	▲ 76,864	
															H27	256,685	40,530	193,417	103,798	
															H28	37,814		235,236	▲ 197,422	
															H29		6,755	25,261	▲ 18,506	
															H30			▲ 19,240	19,240	
															R1			6,719	▲ 6,719	
															R2		▲ 52,740	▲ 61,283	8,543	
															R3				0	
															R4				0	
															累計	796,749	▲ 5,455	655,222	136,072	
															80	◆	D	-	4	-
H24	1,200		247	953	H24年度 3回開催															
H25	1,200		162	1,038	H25年度 12回開催															
H26	0		851	▲ 851	H26年度 12回開催															
H27	0		1,140	▲ 1,140	H27年度 12回開催															
H28				0																
H29				0																
H30				0																
R1				0																
R2				0																
R3				0																
R4				0																
累計	2,400	0	2,400	0																

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
85	D	-	1	-	11		沢山地域道路 整備事業	沢山	町	町	直接	完了	882,589	H24 ~ H29	H23				0	H25年度実施予定			
															H24	6,187			6,187				
															H25	215,581		548	215,033	H25.7月岩手県土地開発公社委託契約			
															H26	125,268		122,166	3,102				
															H27	322,250		152,086	170,164				
															H28	58,847		180,702	▲ 121,855				
															H29			198,522	▲ 198,522				
															H30				0				
															R1				0				
															R2				0				
															R3				0				
															R4				0				
															累計	728,133	0	654,024	74,109				
86	D	-	4	-	11		赤浜地区災害 公営住宅整備 事業	赤浜	町	町	直接	完了	1,105,492	H24 ~ R1	H23				0				
															H24	40,197			40,197				
															H25	164,587		0	164,587				
															H26	229,768		0	229,768	防集事業内、災害公営分の費用なし			
															H27			0	0	防集事業内、災害公営分の費用なし			
															H28			6,274	▲ 6,274	基盤整備工事を実施			
															H29	453,509		332,913	120,596	木造29戸完成			
															H30	79,241		439,108	▲ 359,867	造成工事費アロケを実施			
															R1			▲ 19,681	19,681				
															R2				0				
															R3				0				
															R4				0				
															累計	434,552	532,750	758,614	208,688				
87	D	-	4	-	12		浪板地区災害 公営住宅整備 事業	浪板	町	町	直接	完了	352,295	H24 ~ R1	H23				0	H25年度実施予定			
															H24	19,628			19,628				
															H25	98,437		1,045	97,392	H25.10月用地測量契約			
															H26	165,637		4,328	161,309	基盤整備にかかる業務委託を実施し、工事を発注			
															H27			16,573	▲ 16,573	H28.3月木造3戸を町内事業者と買取契約締結			
															H28		24,555	110,531	▲ 85,976	H28.6月木造3戸が完成(町内事業者)			
															H29			141,128	▲ 141,128	木造11戸完成、造成工事費アロケを実施			
															H30			11,010	▲ 11,010	造成工事費アロケを実施			
															R1			7,305	▲ 7,305				
															R2				0				
															R3				0				
															R4				0				
															累計	283,702	24,555	291,920	16,337				
88	◆	D	-	4	-	9	-	1		公営住宅活用 事業	町方・吉 里吉里	町	町	直接	完了	54,000	H24 ~ H29	H23				0	H25年度実施予定
																		H24	7,200			7,200	
																		H25	36,000		0	36,000	H26年度実施予定
																		H26			3,559	▲ 3,559	町方地区災害公営住宅整備事業基本計画検討
																		H27			0	0	町方地区災害公営住宅整備事業(工事)に併せ実施予定
																		H28			0	0	H29.12月完成予定(町方地区RC23戸)
																		H29			11,355	▲ 11,355	RC造(御社地)店舗スペース完成
																		H30				0	
																		R1				0	
																		R2				0	
																		R3				0	
																		R4				0	
																		累計	43,200	0	14,914	28,286	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
89	D - 13 - 1	がけ地近接等 危険住宅移転 事業	大槌町	町	町	直接	完了	642,903	H25 ~ R2	H23				0	H25年3月1日交付要綱施行(H24年度交付実績なし)
										H24	413,829			413,829	
										H25	827,658		16,679	810,979	H25年実績 6件
										H26			69,002	▲ 69,002	H26年実績 21件
										H27			68,067	▲ 68,067	H27年実績 27件
										H28			42,395	▲ 42,395	H28年実績 14件
										H29	▲ 759,308		38,449	▲ 797,757	H29年実績 11件
										H30			27,652	▲ 27,652	H30年実績 8件
										R1			219,935	▲ 219,935	
										R2			▲ 208,738	208,738	
										R3					
										R4					
										累計	1,241,487	▲ 759,308	273,441	208,738	
										90	D - 17 - 6	町方地区震災 復興土地区画 整理事業 (緊急防災空 地整備事業)	町方	町	町
H24	246,975		126,890	120,085											
H25				0											
H26		▲ 120,074		▲ 120,074											
H27				0											
H28				0											
H29				0											
H30				0											
R1				0											
R2				0											
R3				0											
R4				0											
累計	246,975	▲ 120,074	126,890	11											
91	D - 17 - 7	町方地区震災 復興土地区画 整理事業 (都市再生区 画整理事業)	町方	町	町	直接	完了	15,020,806	H24 ~ H30						
										H24	525		195,929	▲ 195,404	
										H25	2,025,000		1,274,203	750,797	H25年7月 用地取得等支援業務委託契約
										H26	2,250,000	125,625	2,125,234	250,391	H25年3月 UR都市機構 契約
										H27	2,513,850		2,623,091	▲ 109,241	
										H28	2,617,500	306,479	1,983,507	940,472	
										H29	1,564,770		3,062,056	▲ 1,497,286	
										H30			109,906	▲ 109,906	
										R1			▲ 27,960	27,960	
										R2		▲ 138,145	▲ 167,969	29,824	
										R3				0	
										R4				0	
										累計	10,971,645	293,959	11,177,997	87,607	
										92	D - 17 - 8	安渡地区震災 復興土地区画 整理事業 (緊急防災空 地整備事業)	安渡	町	町
H24	130,500		2,312	128,188											
H25			0	0											
H26				0											
H27		▲ 128,187		▲ 128,187											
H28				0											
H29				0											
H30				0											
R1				0											
R2				0											
R3				0											
R4				0											
累計	130,500	▲ 128,187	2,312	1											

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
93	D	-	17	-	9	安渡地区震災復興土地区画整理事業(都市再生区画整理事業)	安渡	町	町	直接	完了	4,223,426	H24 ~ R1	H23				0	H24年6月一部契約済
														H24	19,500		82,159	▲ 62,659	
														H25	187,500		142,504	44,996	H25.7月用地取得等支援業務委託契約、H25年9月設計施工契約
														H26	186,000		83,935	102,065	
														H27	1,366,609	192,695	111,572	1,447,732	
														H28	344,172		780,852	▲ 436,680	
														H29	520,371		855,154	▲ 334,783	
														H30	387,804		928,048	▲ 540,244	
														R1			219,702	▲ 219,702	
														R2		▲ 37,084	▲ 37,078	▲ 6	
														R3					
														R4					
														累計	3,011,956	155,611	3,166,848	719	
														94	D	-	17	-	10
H24	41,025		16,983	24,042															
H25				0															
H26				0															
H27		▲ 24,040		▲ 24,040															
H28				0															
H29				0															
H30				0															
R1				0															
R2				0															
R3				0															
R4				0															
累計	41,025	▲ 24,040	16,983	2															
95	D	-	17	-	11	赤浜地区震災復興土地区画整理事業(都市再生区画整理事業)	赤浜	町	町	直接	完了	7,129,743	H24 ~ R1						
														H24	56,475		80,087	▲ 23,612	
														H25	375,000		102,420	272,580	H25.7月用地取得等支援業務委託契約、H25年9月設計施工契約
														H26	450,000		438,973	11,027	
														H27	1,799,305	76,828	423,950	1,452,183	
														H28	1,019,911		1,307,066	▲ 287,155	
														H29	1,337,510	147,489	1,439,259	▲ 45,740	
														H30	119,388		1,110,890	▲ 991,502	
														R1			476,185	▲ 476,185	
														R2		▲ 34,601	▲ 34,601	0	
														R3				0	
														R4				0	
														累計	5,157,589	189,716	5,344,229	3,076	
														96	D	-	17	-	12
H24	265,500			265,500															
H25				0															
H26				0															
H27		▲ 265,500		▲ 265,500															
H28				0															
H29				0															
H30				0															
R1				0															
R2				0															
R3				0															
R4				0															
累計	265,500	▲ 265,500	0	0															

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
97	D	-	17	-	13	吉里吉里地区 震災復興土地 区画整理事業 (都市再生区 画整理事業)	吉里吉里	町	町	直接	完了	3,363,149	H24 ~ R1	H23				0	H24年6月一部契約済
														H24	13,500		93,274	▲ 79,774	
														H25	375,000		308,304	66,696	H25.7月用地取得等支援業務委託契約、H25年9月設計施工契約
														H26	450,000		233,762	216,238	
														H27	738,330	360,130	215,682	882,778	
														H28	120,846		605,501	▲ 484,655	
														H29	576,563		324,743	251,820	
														H30		▲ 39,252	847,739	▲ 886,991	
														R1			▲ 36,961	36,961	
														R2		▲ 72,756	▲ 72,756	0	
														R3					
														R4					
														累計	2,274,239	248,122	2,519,288	3,073	
98	D	-	21	-	6	寺野地区下水道 事業	寺野	町	町	直接	完了	66,000	H24 ~ H29	H23				0	H25年度実施予定
														H24	10,500			10,500	
														H25	39,000			39,000	H25.12月設計契約
														H26			7,168	▲ 7,168	
														H27			41,318	▲ 41,318	
														H28			0	0	
														H29			0	0	
														H30			0	0	
														R1			0	0	
														R2			0	0	
														R3			0	0	
														R4			0	0	
														累計	49,500	0	48,486	1,014	
99	D	-	21	-	7	町方地区下水道 事業(施設 増設)	町方・花 輪田	町	町	直接	完了	488,100	H24 ~ H27	H23				0	
														H24	7,750			7,750	
														H25	77,500		0	77,500	H26年度実施予定
														H26			8,912	▲ 8,912	
														H27	325,500		388,115	▲ 42,615	H28.3事業完了
														H28			0	0	
														H29		▲ 33,723		▲ 33,723	
														H30			0	0	
														R1			0	0	
														R2			0	0	
														R3			0	0	
														R4			0	0	
														累計	410,750	▲ 33,723	377,027	0	
102	D	-	4	-	13	寺野地区災害 公営住宅整備 事業	寺野	町	町	直接	完了	1,061,767	H25 ~ H30	H23				0	
														H24				0	
														H25	27,562		0	27,562	H26年4月UR都市再生機構行委託契約予定
														H26	505,732		365,728	140,004	H26.12月16戸分についてURと買取契約を締結
														H27			246,812	▲ 246,812	H27.6月木造11戸についてURと買取契約締結
														H28	325,143		▲ 16,791	341,934	H28.4月木造11戸についてURと買取確定契約締結
														H29		201,894	106,019	95,875	擁壁設置工事、造成工事費アロケを実施
														H30		▲ 203,339	155,222	▲ 358,561	木造11戸完成、造成工事費アロケを実施
														R1			0	0	
														R2		72,053	72,053	0	
														R3					
														R4					
														累計	858,437	70,608	929,043	2	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
103	D	-	4	-	14		安渡地区災害 公営住宅整備 事業	安渡	町	町	直接	完了	829,134	H25 ~ R1	H23				0	
															H24				0	
															H25	8,225		113,328	▲ 105,103	H25.4月用地取得契約
															H26	335,082		77,833	257,249	用地取得完了
															H27			2,251	▲ 2,251	
															H28		389,774	5,274	384,500	H30.3月木造8戸(町内事業者)が完成予定
															H29		14,651	472,381	▲ 457,730	木造33戸完成
															H30			▲ 34,223	34,223	公共施設(道路)の効果促進への切出し等を実施
															R1		▲ 22,241	34,995	▲ 57,236	
															R2				0	
															R3				0	
															R4				0	
															累計	343,307	382,184	671,839	53,652	
															104	◆	D	-	4	-
H24				0																
H25	7,940		4,956	2,984	H25.7月業務委託契約															
H26				0																
H27				0																
H28				0																
H29				0																
H30				0																
R1				0																
R2				0																
R3				0																
R4				0																
累計	7,940	0	4,956	2,984																
105	◆	D	-	4	-	1	災害公営住宅 駐車場整備事 業(大ケ口地 区)	大ケ口	町	町	直接	完了	4,480	H25 ~ H25						
															H24				0	
															H25	3,584		3,239	345	H25.7月買取契約
															H26				0	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	3,584	0	3,239	345	
															106	◆	D	-	4	-
H24				0																
H25	1,075		911	164	H25.10月買取契約															
H26				0																
H27				0																
H28				0																
H29				0																
H30				0																
R1				0																
R2				0																
R3				0																
R4				0																
累計	1,075	0	911	164																

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
107	◆ D - 4 - 6 - 1	災害公営住宅 駐車場整備事 業(大ケロ二 丁目地区)	沢山・大 ケロ	町	町	直接	廃止	3,200	H25 ~ H25	H23				0	H26年度実施予定 事業が不要となった。
										H24				0	
										H25	2,560		0	2,560	
										H26			0	0	
										H27				0	
										H28				0	
										H29				0	
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	2,560	0	0	2,560	
108	◆ D - 4 - 7 - 1	災害公営住宅 駐車場整備事 業(柁内地区)	柁内	町	町	直接	廃止	832	H25 ~ H25	H23				0	H26年度実施予定 事業が不要となった。
										H24				0	
										H25	665		0	665	
										H26			0	0	
										H27				0	
										H28				0	
										H29				0	
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	665	0	0	665	
109	◆ D - 4 - 8 - 1	災害公営住宅 駐車場整備事 業(三枚堂地 区)	三枚堂	町	町	直接	廃止	1,728	H25 ~ H28	H23				0	H26年度用地取得予定
										H24				0	
										H25	1,382		0	1,382	
										H26			0	0	
										H27			0	0	
										H28			0	0	
										H29				0	
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	1,382	0	0	1,382	
110	◆ D - 4 - 9 - 2	災害公営住宅 駐車場整備事 業(町方地区)	町方	町	町	直接	完了	6,800	H25 ~ H30	H23				0	H26年度用地取得予定 末広町集合53台分(財源振替)
										H24				0	
										H25	2,560		0	2,560	
										H26			0	0	
										H27	1,920		0	1,920	
										H28	960		0	960	
										H29			5,440	▲ 5,440	
										H30			0	0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	5,440	0	5,440	0	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
111	◆	D	-	4	-	10	-	1	災害公営住宅 駐車場整備事 業(吉里吉里 地区)	吉里吉里	町	町	直接	廃止	1,664	H25	~	H30	H23			0	H26年度用地取得予定	
																			H24			0		
																			H25	1,331		0		1,331
																			H26			0		0
																			H27			0		0
																			H28			0		0
																			H29			0		0
																			H30			0		0
																			R1			0		0
																			R2			0		0
																			R3			0		0
																			R4			0		0
																			累計	1,331	0	0		1,331
112	◆	D	-	4	-	11	-	1	災害公営住宅 駐車場整備事 業(赤浜地区)	赤浜	町	町	直接	廃止	704	H25	~	H30	H23			0	H26年度用地取得予定	
																			H24			0		
																			H25	563		0		563
																			H26			0		0
																			H27			0		0
																			H28			0		0
																			H29			0		0
																			H30			0		0
																			R1			0		0
																			R2			0		0
																			R3			0		0
																			R4			0		0
																			累計	563	0	0		563
113	◆	D	-	4	-	12	-	1	災害公営住宅 駐車場整備事 業(浪板地区)	浪板	町	町	直接	廃止	448	H25	~	H29	H23			0	H26年度用地取得予定	
																			H24			0		
																			H25	358		0		358
																			H26			0		0
																			H27			0		0
																			H28			0		0
																			H29			0		0
																			H30			0		0
																			R1			0		0
																			R2			0		0
																			R3			0		0
																			R4			0		0
																			累計	358	0	0		358
114		D	-	15	-	2			安渡地区津波 復興拠点整備 事業	安渡	町	町	直接	完了	4,957,460	H25	~	R2	H23			0	H25.12~H26.3月用地買収契約、H26年2月設計施工契約	
																			H24			0		
																			H25	661,170		98,263		562,907
																			H26	785,172		294,678		490,494
																			H27	382,038		306,135		75,903
																			H28		37,875	841,054		▲ 803,179
																			H29	698,671		717,746		▲ 19,075
																			H30	782,858	370,307	745,576		407,589
																			R1			301,239		▲ 301,239
																			R2			202,688		▲ 202,688
																			R3			0		0
																			R4			0		0
																			累計	3,309,909	408,182	3,507,379		210,712

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	★	F	-	4	-	1	-															1	
116	★	F	-	4	-	1	-	1	市街地復興効果促進事業(県分)	大槌町	県	県	直接	完了	150,659	H25	~	R2	H23			0	
																			H24			0	
																			H25	601,157	460	600,697	
																			H26		20,717	▲ 20,717	
																			H27		6,401	▲ 6,401	
																			H28		▲ 171,122	6,315	▲ 177,437
																			H29		▲ 207,000	41,596	▲ 248,596
																			H30		▲ 45,265	24,314	▲ 69,579
																			R1				0
																			R2		▲ 57,241		▲ 57,241
																			R3				0
																			R4				0
																			累計	601,157	▲ 480,628	99,803	20,726
																			117	D	-	15	-
H24			0																				
H25	89,250	41,819	47,431	H25.8月 UR都市機構業務委託契約																			
H26	213,150	130,547	82,603																				
H27	148,240	178,733	▲ 30,493																				
H28	296,770	235,905	60,865																				
H29	276,864	429,516	▲ 152,652																				
H30		47,775	22,481	25,294																			
R1			30,546	▲ 30,546																			
R2				0																			
R3				0																			
R4				0																			
累計	1,024,274	47,775	1,069,547	2,502																			
118	◆	D	-	21	-	2	-	1	沢山地区内水排除事業	沢山	町	町	直接	完了	153,135	H25	~	H29					
																			H24			0	
																			H25	96,140	0	96,140	H26.9月 設計施工契約予定
																			H26	26,368	0	26,368	
																			H27		4,906	▲ 4,906	
																			H28		4,406	▲ 4,406	
																			H29		96,895	▲ 96,895	
																			H30				0
																			R1				0
																			R2				0
																			R3				0
																			R4				0
																			累計	122,508	0	106,207	16,301
																			119	◆	D	-	4
H24			0																				
H25	2,800	2,795	5	H26.6月完了予定																			
H26		▲ 5	5																				
H27				0																			
H28				0																			
H29				0																			
H30				0																			
R1				0																			
R2				0																			
R3				0																			
R4				0																			
累計	2,800	0	2,790	10																			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
121	D	-	1	-	12		(仮称)浪板地区 高台移転連 絡道路整備事 業	浪板	町	町	直接	完了	292,479	H25 ~ R1	H23				0	H26年11月設計施工契約		
															H24				0			
															H25				0			
															H26	2,219		0	2,219			
															H27	152,301		7,640	144,661			
															H28	121,765		40,721	81,044			
															H29	56,274	56,859	52,012	61,121			
															H30		▲ 128,582	40,960	▲ 169,542			
															R1			10,403	▲ 10,403			
															R2		▲ 19,541		▲ 19,541			
															R3							
															R4							
															累計	332,559	▲ 91,264	151,736	89,559			
															122	◆	D	-	4		-	1
H24				0																		
H25				0																		
H26	11,440		11,172	268																		
H27				0																		
H28				0																		
H29				0																		
H30				0																		
R1				0																		
R2				0																		
R3				0																		
R4				0																		
累計	11,440	0	11,172	268																		
123	◆	D	-	23	-	8	-	1	大槌町防集宅 地賃借管理シ ステム整備事 業	大槌町	町	町	直接	完了						8,400		
															H24				0			
															H25				0			
															H26	6,720		6,713	7			
															H27				0			
															H28				0			
															H29				0			
															H30				0			
															R1				0			
															R2				0			
															R3				0			
															R4				0			
															累計	6,720	0	6,713	7			
															124	◆	D	-	15		-	3
H24				0																		
H25				0																		
H26	7,200		7,197	3																		
H27				0																		
H28				0																		
H29				0																		
H30				0																		
R1				0																		
R2				0																		
R3				0																		
R4				0																		
累計	7,200	0	7,197	3																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
126	D	-	20	-	3		赤浜地区復興 まちづくり支援 施設整備事業	赤浜	町	町	直接	完了	660,509	H26 ~ R1	H23				0	用地の確保・入札の遅れから、H27年度内の完成は困難な状況。 用地の確保・入札の遅れから、H28年度以降の発注予定。		
															H24				0			
															H25				0			
															H26	88,068			88,068			
															H27	352,271		5,363	346,908			
															H28			2,364	▲ 2,364			
															H29				0			
															H30			119,425	▲ 119,425			
															R1			300,494	▲ 300,494			
															R2				0			
															R3				0			
															R4				0			
															累計	440,339	0	427,646	12,693			
128	◆	D	-	15	-	3	-	2	町方地区津波 復興拠点支援 施設多目的空間 整備事業	町方	町	町	直接	完了	139,067	H28 ~ H29	H23			0		
																	H24			0		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28	55,626		28,125		27,501
																	H29	55,627		81,568		▲ 25,941
																	H30					0
																	R1					0
																	R2					0
																	R3					0
																	R4					0
																	累計	111,253	0	109,693		1,560
129	D	-	5	-	3		大槌町災害公 営住宅家賃低 廉化事業	大槌町	町	町	直接	完了	320,996	H30 ~ R2	H23				0			
															H24			0				
															H25			0				
															H26			0				
															H27			0				
															H28			0				
															H29			0				
															H30	142,250		43,596	98,654			
															R1		125,246	93,520	31,726			
															R2			119,737	▲ 119,737			
															R3				0			
															R4				0			
															累計	142,250	125,246	256,853	10,643			
130	◆	D	-	23	-	12	-	1	浪板海岸砂浜 再生事業	浪板	県	県	直接	完了	1,116,592	R1 ~ R3	H23			0	R1年7月 工事発注 R3年度に繰越（R3年3月時点の契約済事業費1,068,680千円） R3年9月 工事完了	
																	H24			0		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28			0		
																	H29			0		
																	H30			0		
																	R1	446,025		446,025		0
																	R2	447,248		408,920		38,328
																	R3			38,323		▲ 38,323
																	R4					0
																	累計	893,273	0	893,268		5

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																																																																																																					
131	D - 5 - 4 -	災害公営住宅 家賃低廉化事業【補助率変更分】	町内4か所	県	県	直接	完了	49,184	R2 ~ R2	H23				0																																																																																																						
										H24				0																																																																																																						
										H25				0																																																																																																						
										H26				0																																																																																																						
										H27				0																																																																																																						
										H28				0																																																																																																						
										H29				0																																																																																																						
										H30				0																																																																																																						
										R1				0																																																																																																						
										R2	40,986		38,813	2,173																																																																																																						
										R3																																																																																																										
										R4																																																																																																										
										累計	40,986	0	38,813	2,173																																																																																																						
																				<table border="1"> <tr> <td>市町村 交付分</td> <td>各年度 別合計</td> <td>H23</td> <td>173,655</td> <td>0</td> <td>0</td> <td>173,655</td> </tr> <tr> <td></td> <td></td> <td>H24</td> <td>14,171,062</td> <td>0</td> <td>2,088,061</td> <td>12,083,001</td> </tr> <tr> <td></td> <td></td> <td>H25</td> <td>26,161,041</td> <td>0</td> <td>13,181,589</td> <td>12,979,452</td> </tr> <tr> <td></td> <td></td> <td>H26</td> <td>18,675,041</td> <td>0</td> <td>9,698,151</td> <td>8,976,890</td> </tr> <tr> <td></td> <td></td> <td>H27</td> <td>14,843,300</td> <td>0</td> <td>12,373,345</td> <td>2,469,955</td> </tr> <tr> <td></td> <td></td> <td>H28</td> <td>12,979,637</td> <td>0</td> <td>13,813,002</td> <td>▲ 833,365</td> </tr> <tr> <td></td> <td></td> <td>H29</td> <td>9,032,569</td> <td>▲ 150,770</td> <td>17,756,782</td> <td>▲ 8,874,983</td> </tr> <tr> <td></td> <td></td> <td>H30</td> <td>1,708,889</td> <td>▲ 120,069</td> <td>13,865,586</td> <td>▲ 12,276,766</td> </tr> <tr> <td></td> <td></td> <td>R1</td> <td>0</td> <td>270,839</td> <td>6,789,703</td> <td>▲ 6,518,864</td> </tr> <tr> <td></td> <td></td> <td>R2</td> <td>0</td> <td>0</td> <td>▲ 4,011,743</td> <td>4,011,743</td> </tr> <tr> <td></td> <td></td> <td>R3</td> <td>0</td> <td>0</td> <td>252,293</td> <td>▲ 252,293</td> </tr> <tr> <td></td> <td></td> <td>R4</td> <td>0</td> <td>0</td> <td>▲ 17,528</td> <td>17,528</td> </tr> <tr> <td>120,606,626</td> <td>市町村交付分 計</td> <td></td> <td>97,745,194</td> <td>0</td> <td>85,789,241</td> <td>11,955,953</td> </tr> </table>					市町村 交付分	各年度 別合計	H23	173,655	0	0	173,655			H24	14,171,062	0	2,088,061	12,083,001			H25	26,161,041	0	13,181,589	12,979,452			H26	18,675,041	0	9,698,151	8,976,890			H27	14,843,300	0	12,373,345	2,469,955			H28	12,979,637	0	13,813,002	▲ 833,365			H29	9,032,569	▲ 150,770	17,756,782	▲ 8,874,983			H30	1,708,889	▲ 120,069	13,865,586	▲ 12,276,766			R1	0	270,839	6,789,703	▲ 6,518,864			R2	0	0	▲ 4,011,743	4,011,743			R3	0	0	252,293	▲ 252,293			R4	0	0	▲ 17,528	17,528	120,606,626	市町村交付分 計		97,745,194	0	85,789,241	11,955,953	
										市町村 交付分	各年度 別合計	H23	173,655	0		0	173,655																																																																																																			
		H24	14,171,062	0	2,088,061	12,083,001																																																																																																														
		H25	26,161,041	0	13,181,589	12,979,452																																																																																																														
		H26	18,675,041	0	9,698,151	8,976,890																																																																																																														
		H27	14,843,300	0	12,373,345	2,469,955																																																																																																														
		H28	12,979,637	0	13,813,002	▲ 833,365																																																																																																														
		H29	9,032,569	▲ 150,770	17,756,782	▲ 8,874,983																																																																																																														
		H30	1,708,889	▲ 120,069	13,865,586	▲ 12,276,766																																																																																																														
		R1	0	270,839	6,789,703	▲ 6,518,864																																																																																																														
		R2	0	0	▲ 4,011,743	4,011,743																																																																																																														
		R3	0	0	252,293	▲ 252,293																																																																																																														
		R4	0	0	▲ 17,528	17,528																																																																																																														
120,606,626	市町村交付分 計		97,745,194	0	85,789,241	11,955,953																																																																																																														
										<table border="1"> <tr> <td>都道県 交付分</td> <td>各年度 別合計</td> <td>H23</td> <td>249,375</td> <td>0</td> <td>52,695</td> <td>196,680</td> </tr> <tr> <td></td> <td></td> <td>H24</td> <td>3,438,205</td> <td>0</td> <td>326,572</td> <td>3,111,633</td> </tr> <tr> <td></td> <td></td> <td>H25</td> <td>4,507,273</td> <td>0</td> <td>544,800</td> <td>3,962,473</td> </tr> <tr> <td></td> <td></td> <td>H26</td> <td>3,705,875</td> <td>0</td> <td>1,393,942</td> <td>2,311,933</td> </tr> <tr> <td></td> <td></td> <td>H27</td> <td>0</td> <td>0</td> <td>2,590,661</td> <td>▲ 2,590,661</td> </tr> <tr> <td></td> <td></td> <td>H28</td> <td>12,629</td> <td>▲ 171,122</td> <td>220,064</td> <td>▲ 378,557</td> </tr> <tr> <td></td> <td></td> <td>H29</td> <td>0</td> <td>▲ 287,388</td> <td>2,913,624</td> <td>▲ 3,201,012</td> </tr> <tr> <td></td> <td></td> <td>H30</td> <td>0</td> <td>▲ 1,148,925</td> <td>1,962,885</td> <td>▲ 3,111,810</td> </tr> <tr> <td></td> <td></td> <td>R1</td> <td>609,700</td> <td>▲ 166,100</td> <td>647,159</td> <td>▲ 203,559</td> </tr> <tr> <td></td> <td></td> <td>R2</td> <td>578,908</td> <td>▲ 57,241</td> <td>510,555</td> <td>11,112</td> </tr> <tr> <td></td> <td></td> <td>R3</td> <td>0</td> <td>0</td> <td>38,323</td> <td>▲ 38,323</td> </tr> <tr> <td></td> <td></td> <td>R4</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>13,023,321</td> <td>都道県交付分 計</td> <td></td> <td>13,101,965</td> <td>▲ 1,830,776</td> <td>11,201,280</td> <td>69,909</td> </tr> </table>					都道県 交付分	各年度 別合計	H23	249,375	0	52,695	196,680			H24	3,438,205	0	326,572	3,111,633			H25	4,507,273	0	544,800	3,962,473			H26	3,705,875	0	1,393,942	2,311,933			H27	0	0	2,590,661	▲ 2,590,661			H28	12,629	▲ 171,122	220,064	▲ 378,557			H29	0	▲ 287,388	2,913,624	▲ 3,201,012			H30	0	▲ 1,148,925	1,962,885	▲ 3,111,810			R1	609,700	▲ 166,100	647,159	▲ 203,559			R2	578,908	▲ 57,241	510,555	11,112			R3	0	0	38,323	▲ 38,323			R4	0	0	0	0	13,023,321	都道県交付分 計		13,101,965	▲ 1,830,776	11,201,280	69,909											
都道県 交付分	各年度 別合計	H23	249,375	0	52,695	196,680																																																																																																														
		H24	3,438,205	0	326,572	3,111,633																																																																																																														
		H25	4,507,273	0	544,800	3,962,473																																																																																																														
		H26	3,705,875	0	1,393,942	2,311,933																																																																																																														
		H27	0	0	2,590,661	▲ 2,590,661																																																																																																														
		H28	12,629	▲ 171,122	220,064	▲ 378,557																																																																																																														
		H29	0	▲ 287,388	2,913,624	▲ 3,201,012																																																																																																														
		H30	0	▲ 1,148,925	1,962,885	▲ 3,111,810																																																																																																														
		R1	609,700	▲ 166,100	647,159	▲ 203,559																																																																																																														
		R2	578,908	▲ 57,241	510,555	11,112																																																																																																														
		R3	0	0	38,323	▲ 38,323																																																																																																														
		R4	0	0	0	0																																																																																																														
13,023,321	都道県交付分 計		13,101,965	▲ 1,830,776	11,201,280	69,909																																																																																																														
										<table border="1"> <tr> <td>市町村 都道県 計</td> <td>各年度 別合計</td> <td>H23</td> <td>423,030</td> <td>0</td> <td>52,695</td> <td>370,335</td> </tr> <tr> <td></td> <td></td> <td>H24</td> <td>17,609,267</td> <td>0</td> <td>2,414,633</td> <td>15,194,634</td> </tr> <tr> <td></td> <td></td> <td>H25</td> <td>30,668,314</td> <td>0</td> <td>13,726,389</td> <td>16,941,925</td> </tr> <tr> <td></td> <td></td> <td>H26</td> <td>22,380,916</td> <td>0</td> <td>11,092,093</td> <td>11,288,823</td> </tr> <tr> <td></td> <td></td> <td>H27</td> <td>14,843,300</td> <td>0</td> <td>14,964,006</td> <td>▲ 120,706</td> </tr> <tr> <td></td> <td></td> <td>H28</td> <td>12,992,266</td> <td>▲ 171,122</td> <td>14,033,066</td> <td>▲ 1,211,922</td> </tr> <tr> <td></td> <td></td> <td>H29</td> <td>9,032,569</td> <td>▲ 438,158</td> <td>20,670,406</td> <td>▲ 12,075,995</td> </tr> <tr> <td></td> <td></td> <td>H30</td> <td>1,708,889</td> <td>▲ 1,268,994</td> <td>15,828,471</td> <td>▲ 15,388,576</td> </tr> <tr> <td></td> <td></td> <td>R1</td> <td>609,700</td> <td>104,739</td> <td>7,436,862</td> <td>▲ 6,722,423</td> </tr> <tr> <td></td> <td></td> <td>R2</td> <td>578,908</td> <td>▲ 57,241</td> <td>▲ 3,501,188</td> <td>4,022,855</td> </tr> <tr> <td></td> <td></td> <td>R3</td> <td>0</td> <td>0</td> <td>290,616</td> <td>▲ 290,616</td> </tr> <tr> <td></td> <td></td> <td>R4</td> <td>0</td> <td>0</td> <td>▲ 17,528</td> <td>17,528</td> </tr> <tr> <td>133,629,947</td> <td>合計</td> <td></td> <td>110,847,159</td> <td>▲ 1,830,776</td> <td>96,990,521</td> <td>12,025,862</td> </tr> </table>					市町村 都道県 計	各年度 別合計	H23	423,030	0	52,695	370,335			H24	17,609,267	0	2,414,633	15,194,634			H25	30,668,314	0	13,726,389	16,941,925			H26	22,380,916	0	11,092,093	11,288,823			H27	14,843,300	0	14,964,006	▲ 120,706			H28	12,992,266	▲ 171,122	14,033,066	▲ 1,211,922			H29	9,032,569	▲ 438,158	20,670,406	▲ 12,075,995			H30	1,708,889	▲ 1,268,994	15,828,471	▲ 15,388,576			R1	609,700	104,739	7,436,862	▲ 6,722,423			R2	578,908	▲ 57,241	▲ 3,501,188	4,022,855			R3	0	0	290,616	▲ 290,616			R4	0	0	▲ 17,528	17,528	133,629,947	合計		110,847,159	▲ 1,830,776	96,990,521	12,025,862											
市町村 都道県 計	各年度 別合計	H23	423,030	0	52,695	370,335																																																																																																														
		H24	17,609,267	0	2,414,633	15,194,634																																																																																																														
		H25	30,668,314	0	13,726,389	16,941,925																																																																																																														
		H26	22,380,916	0	11,092,093	11,288,823																																																																																																														
		H27	14,843,300	0	14,964,006	▲ 120,706																																																																																																														
		H28	12,992,266	▲ 171,122	14,033,066	▲ 1,211,922																																																																																																														
		H29	9,032,569	▲ 438,158	20,670,406	▲ 12,075,995																																																																																																														
		H30	1,708,889	▲ 1,268,994	15,828,471	▲ 15,388,576																																																																																																														
		R1	609,700	104,739	7,436,862	▲ 6,722,423																																																																																																														
		R2	578,908	▲ 57,241	▲ 3,501,188	4,022,855																																																																																																														
		R3	0	0	290,616	▲ 290,616																																																																																																														
		R4	0	0	▲ 17,528	17,528																																																																																																														
133,629,947	合計		110,847,159	▲ 1,830,776	96,990,521	12,025,862																																																																																																														

(様式2E)

大槌町 復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 環境省

令和5年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況										
37	E-1-1	低炭素社会対 応浄化槽導入 事業	大槌町	町	町	直接	完了	100,765	H24 ~ H30	H23				0	H25年度49件実施 H26年度38件実施 H27年度33件実施 H28年度40件実施 H29年度13件実施 H30年度5件実施										
										H24	24,806	0	5,547	19,259											
										H25	24,806	0	15,138	9,668											
										H26	0	0	11,994	▲ 11,994											
										H27	4,536	0	9,570	▲ 5,034											
										H28	21,425	0	8,712	12,713											
										H29	0	0	3,984	▲ 3,984											
										H30	0	0	1,320	▲ 1,320											
										R1	0	0	0	0											
										R2	0	0	0	0											
										R3	0	0	0	0											
										R4	0	0	0	0											
										累計	75,573	0	56,265	19,308											
										市町村交付分										各年度別合計					
										H23										0	0	0	0		
										H24										24,806	0	5,547	19,259		
										H25										24,806	0	15,138	9,668		
										H26										0	0	11,994	▲ 11,994		
										H27										4,536	0	9,570	▲ 5,034		
										H28										21,425	0	8,712	12,713		
										H29										0	0	3,984	▲ 3,984		
										H30										0	0	1,320	▲ 1,320		
										R1										0	0	0	0		
										R2										0	0	0	0		
R3										0	0	0	0												
R4										0	0	0	0												
100,765										75,573	0	56,265	19,308												
都道府県交付分										各年度別合計															
H23										0	0	0	0												
H24										0	0	0	0												
H25										0	0	0	0												
H26										0	0	0	0												
H27										0	0	0	0												
H28										0	0	0	0												
H29										0	0	0	0												
H30										0	0	0	0												
R1										0	0	0	0												
R2										0	0	0	0												
R3										0	0	0	0												
R4										0	0	0	0												
0										0	0	0	0												
市町村都道府県計										各年度別合計															
H23										0	0	0	0												
H24										24,806	0	5,547	19,259												
H25										24,806	0	15,138	9,668												
H26										0	0	11,994	▲ 11,994												
H27										4,536	0	9,570	▲ 5,034												
H28										21,425	0	8,712	12,713												
H29										0	0	3,984	▲ 3,984												
H30										0	0	1,320	▲ 1,320												
R1										0	0	0	0												
R2										0	0	0	0												
R3										0	0	0	0												
R4										0	0	0	0												
100,765										合計	75,573	0	56,265	19,308											